BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 10/11/2019

First & Part Bill

Name of work:-Asphalting to roads at Jothinagara and Muniswamappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Item No:	1	
Item Name:	KSRRB300-1. **Earthwork excavation** by manual means for roads, drains & similar works in **ordinary soil** excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.	

SLNO	CHAINAGE		NO	L	B	D	QTY	Unit	Rate	Amount
	Land Mark			(m)	(m)	(m)				
	For RCC DRAIN									
	Sainagar 1st main west side (WO797)									
	0.00	30.00	1	30.00	1.10	0.90	29.70			
	30.00	60.00	1	30.00	1.10	0.90	29.70			
	60.00	90.00	1	30.00	1.10	0.89	29.37			
	90.00	120.00	1	30.00	1.10	0.90	29.70			
	120.00	150.00	1	30.00	1.10	0.91	30.03			
	150.00	180.00	1	30.00	1.10	0.90	29.70			
	180.00	210.00	1	30.00	1.10	0.90	29.70			
	210.00	234.20	1	24.20	1.10	0.90	23.96			
	Sainagar 1st main east side (WO797)									
	0.00	30.00	1	30.00	1.10	0.90	29.70			
	30.00	49.40	1	19.40	1.10	0.89	18.99			
	18.3m old drain									
	79.40	109.40	1	30.00	1.10	0.90	29.70			
	109.40	139.40	1	30.00	1.10	0.91	30.03			
	139.40	169.40	1	30.00	1.10	0.90	29.70			
	169.40	199.40	1	30.00	1.10	0.90	29.70			
	199.40	207.40	1	8.00	1.10	0.90	7.92			
	cross road north side (Near sai baba temple)									
	0.00	13.50	1	13.50	1.10	0.90	13.37			
	cross road south side (Near sai baba temple)									
	0.00	25.30	1	25.30	1.10	0.90	25.05			
	BHEL Layout 6th cross east side W0835 (from dodbettahalli main road)									
	0.00	30.00	1	30.00	1.10	0.90	29.70			
	30.00	60.00	1	30.00	1.10	0.90	29.70			
	60.00	90.00	1	30.00	1.10	0.89	29.37			
	90.00	107.00	1	17.00	1.10	0.90	16.83			
	BHEL Layout 6th cross west side W0835 (from cross road)									
	0.00	30.00	1	30.00	1.10	0.90	29.70			

SLNO	CHAINAGE		NO	L	B	D	QTY	Unit	Rate	Amount
	Land Mark			(m)	(m)	(m)				
	30.00	60.00	1	30.00	1.10	0.90	29.70			
	60.00	90.00	1	30.00	1.10	0.89	29.37			
	90.00	107.00	1	17.00	1.10	0.90	16.83			
~~Brundavan~~ Chowdappa layout 1st cross east side (from athena public school)										
	0.00	13.00	1	13.00	1.10	0.90	12.87			
For KERB										
Sainagar 1st main west side (WO797)										
	0.00	30.00	1	30.00	0.20	0.20	1.20			
	30.00	60.00	1	30.00	0.20	0.20	1.20			
	60.00	90.00	1	30.00	0.20	0.20	1.20			
	90.00	120.00	1	30.00	0.20	0.20	1.20			
	120.00	150.00	1	30.00	0.20	0.20	1.20			
	150.00	180.00	1	30.00	0.20	0.20	1.20			
	180.00	210.00	1	30.00	0.20	0.20	1.20			
	210.00	234.20	1	24.20	0.20	0.20	0.97			
Sainagar 1st main east side (WO797)										
	0.00	30.00	1	30.00	0.20	0.20	1.20			
	30.00	49.40	1	19.40	0.20	0.20	0.78			
	18.3 old drain									
	79.40	109.40	1	30.00	0.20	0.20	1.20			
	109.40	139.40	1	30.00	0.20	0.20	1.20			
	139.40	169.40	1	30.00	0.20	0.20	1.20			
	169.40	199.40	1	30.00	0.20	0.20	1.20			
	199.40	207.40	1	8.00	0.20	0.20	0.32			
cross road north side (Near sai baba temple)										
	0.00	13.50	1	13.50	0.20	0.20	0.54			
cross road south side (Near sai baba temple)										
	0.00	25.30	1	25.30	0.20	0.20	1.01			
BHEL Layout 6th cross east side W0835 (from dodbettahalli main road)										
	0.00	30.00	1	30.00	0.20	0.20	1.20			
	30.00	60.00	1	30.00	0.20	0.20	1.20			
	60.00	90.00	1	30.00	0.20	0.20	1.20			
	90.00	107.00	1	17.00	0.20	0.20	0.68			
BHEL Layout 6th cross west side WO835 (from cross road)										
	0.00	30.00	1	30.00	0.20	0.20	1.20			
	30.00	60.00	1	30.00	0.20	0.20	1.20			
	60.00	90.00	1	30.00	0.20	0.20	1.20			
	90.00	107.00	1	17.00	0.20	0.20	0.68			

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
For RCC CULVERT										
	0.00	7.30	1	7.30	1.40	1.00	10.22			
Total Qty Work Done							706.88			
Qty Payable in this bill							706.88			
Qty Considered							706.88	Cum	211.79	149710.00

Contractor

Assistant Engineer
Ward-3
10/11/2019

Project Management Consultants

10/11/2019
Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

VSR CIVIL INFRA PVT. LTD. BANGALORE

BS

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 15/11/2019

First & Part Bill

Name of work:- Asphalting to roads at Jothinagara and Muniswamappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Item No:	2			
Item Name:	KSRRB M2900-1. **Plain cement concrete M10** mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per the specification			

SLNO	CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
	For RCC DRAIN									
	Sainagar 1st main west side (WO797)									
	0.00	30.00	1	30.00	1.10	0.15	4.95			
	30.00	60.00	1	30.00	1.10	0.15	4.95			
	60.00	90.00	1	30.00	1.10	0.15	4.95			
	90.00	120.00	1	30.00	1.10	0.15	4.95			
	120.00	150.00	1	30.00	1.10	0.15	4.95			
	150.00	180.00	1	30.00	1.10	0.15	4.95			
	180.00	210.00	1	30.00	1.10	0.15	4.95			
	210.00	234.20	1	24.20	1.10	0.15	3.99			
	Sainagar 1st main east side (WO797)									
	0.00	30.00	1	30.00	1.10	0.15	4.95			
	30.00	49.40	1	19.40	1.10	0.15	3.20			
	18.3m old drain									
	79.40	109.40	1	30.00	1.10	0.15	4.95			
	109.40	139.40	1	30.00	1.10	0.15	4.95			
	139.40	169.40	1	30.00	1.10	0.15	4.95			
	169.40	199.40	1	30.00	1.10	0.15	4.95			
	199.40	207.40	1	8.00	1.10	0.15	1.32			
	cross road north side (Near sai baba temple)									
	0.00	13.50	1	13.50	1.10	0.15	2.23			
	cross road south side (Near sai baba temple)									
	0.00	25.30	1	25.30	1.10	0.15	4.17			
	BHEL Layout 6th cross east side (from dodbettahalli main road)									
	0.00	30.00	1	30.00	1.10	0.15	4.95			
	30.00	60.00	1	30.00	1.10	0.15	4.95			
	60.00	90.00	1	30.00	1.10	0.15	4.95			
	90.00	107.00	1	17.00	1.10	0.15	2.81			
	BHEL Layout 6th cross west side (from cross road)									
	0.00	30.00	1	30.00	1.10	0.15	4.95			

SLNO	CHAINAGE		NO	L	B	D	QTY	Unit	Rate	Amount
	Land Mark			(m)	(m)	(m)				
	30.00	60.00	1	30.00	1.10	0.15	4.95			
	60.00	90.00	1	30.00	1.10	0.15	4.95			
	90.00	107.00	1	17.00	1.10	0.15	2.81			
~~Brundavan~~ Chowdappa layout 1st cross east side (from athena public school)										
	0.00	13.00	1	13.00	1.10	0.15	2.15			
For KERB										
Sainagar 1st main west side (WO797)										
	0.00	30.00	1	30.00	0.20	0.10	0.60			
	30.00	60.00	1	30.00	0.20	0.10	0.60			
	60.00	90.00	1	30.00	0.20	0.10	0.60			
	90.00	120.00	1	30.00	0.20	0.10	0.60			
	120.00	150.00	1	30.00	0.20	0.10	0.60			
	150.00	180.00	1	30.00	0.20	0.10	0.60			
	180.00	210.00	1	30.00	0.20	0.10	0.60			
	210.00	234.20	1	24.20	0.20	0.10	0.48			
Sainagar 1st main east side (WO797)										
	0.00	30.00	1	30.00	0.20	0.10	0.60			
	30.00	49.40	1	19.40	0.20	0.10	0.39			
	18.3 old drain									
	79.40	109.40	1	30.00	0.20	0.10	0.60			
	109.40	139.40	1	30.00	0.20	0.10	0.60			
	139.40	169.40	1	30.00	0.20	0.10	0.60			
	169.40	199.40	1	30.00	0.20	0.10	0.60			
	199.40	207.40	1	8.00	0.20	0.10	0.16			
cross road north side (Near sai baba temple)										
	0.00	13.50	1	13.50	0.20	0.10	0.27			
cross road south side (Near sai baba temple)										
	0.00	25.30	1	25.30	0.20	0.10	0.51			
BHEL Layout 6th cross east side WO835 (from dodbettahalli main road)										
	0.00	30.00	1	30.00	0.20	0.10	0.60			
	30.00	60.00	1	30.00	0.20	0.10	0.60			
	60.00	90.00	1	30.00	0.20	0.10	0.60			
	90.00	107.00	1	17.00	0.20	0.10	0.34			
BHEL Layout 6th cross west side WO835 (from cross road)										
	0.00	30.00	1	30.00	0.20	0.10	0.60			
	30.00	60.00	1	30.00	0.20	0.10	0.60			
	60.00	90.00	1	30.00	0.20	0.10	0.60			
	90.00	107.00	1	17.00	0.20	0.10	0.34			

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
For RCC CULVERT										
	0.00	7.30	1	7.30	1.40	0.15	1.53			
Total Qty Work Done							126.59	Cum		
Qty Payable in this bill							126.59	Cum		
Qty Considered							126.59	Cum	4479.56	567076.00

Contractor

Assistant Engineer
Ward-3

15/11/2019

Project Management Consultants

15/11/2019

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

VSR CIVIL INFRA PVT. LTD. BANGALORE

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 18/12/2019

First & Part Bill

Name of work:-Asphalting to roads at Jyothinagara and Muniswamappa layout and surrounding areas in ward no: 03 Yelahanka satellite Town Sub division

Item No:	3											
Item Name:	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in postion, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM											
Sl no	Dia of Bar in mm	Side	Spacing of Bar	Nos	Length of Bar in mtr	Total Length of Bar in mtr	Type of Bar	Standard Weight per Meter in kgs	Weight of Steel in kgs	Unit	Rate	Amount
For RCC DRAIN												
Sainagar 1st main west side (WO797)												
1	8	1	140mm C/C	15	234.20	3513.00	Distribution	0.40	1387.85			
2	10	1	100mm C/C	2342	2.10	4918.20	Main Bar	0.62	3035.93			
Sainagar 1st main east side (WO797)												
1	8	1	140mm C/C	15	207.40	3111.00	Distribution	0.40	1229.04			
2	10	1	100mm C/C	2074	2.10	4355.40	Main Bar	0.62	2688.52			
cross road north side (Near sai baba temple)												
1	8	1	140mm C/C	16	13.50	210.21	Distribution	0.40	83.05			
2	10	1	100mm C/C	135	2.18	294.30	Main Bar	0.62	181.67			
cross road south side (Near sai baba temple)												
1	8	1	140mm C/C	16	25.30	393.96	Distribution	0.40	155.64			
2	10	1	100mm C/C	253	2.18	551.54	Main Bar	0.62	340.46			
BHEL Layout 6th cross east side W0835 (from dodbettahalli main road)												
1	8	1	140mm C/C	15	107.00	1605.00	Distribution	0.40	634.07			
2	10	1	100mm C/C	1070	2.10	2247.00	Main Bar	0.62	1387.04			
BHEL Layout 6th cross west side W0835 (from cross road)												
1	8	1	140mm C/C	15	107.00	1605.00	Distribution	0.40	634.07			
2	10	1	100mm C/C	1070	2.10	2247.00	Main Bar	0.62	1387.04			
Chowdappa **~~Brundavan~~** layout 1st cross east side (from athena public school)												
1	8	1	140mm C/C	16	13.00	202.43	Distribution	0.40	79.97			
2	10	1	100mm C/C	130	2.18	283.40	Main Bar	0.62	174.94			
Total Quantity of Steel in Kg's for RCC Culvert only									13399.3			
For RCC Culvert												
Naidu layout 1st cross east side												
1	10	2	150mm C/C	15	7.30	214.13	Distribution	0.62	132.16			
2	12	2	125mm C/C	58	2.20	256.96	Main Bar	0.89	228.41			
Total Quantity of Steel in Kg's for RCC Culvert only									360.6			
Total Quantity of Steel in Kg's									13759.9	kgs		
Total Quantity of Steel in Tonne's									13.76	Tonnes		
Qty Payable in this bill									13.76	Tonnes		
Qty Considered									13.76	Tonnes	72326.98	995209.00

Contractor

Assistant Engineer
Ward-3

15/12/2019

Project Management Consultants

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

15/12/201

USR CIVIL INFRA PVT. BANGALORE

BS

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 24/12/2019

First & Part Bill

Name of work:-Asphalting to roads at Jothinagara and Muniswamappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Item No:	4								
Item Name:	Providing and laying plain/reinforced cement concrete for side drains wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs with 29mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregate at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of								
SLNO	CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
	For RCC DRAIN RAFT									
	Sainagar 1st main west side (W0797)									
	0.00	30.00	1	30.00	1.00	0.15	4.50			
	30.00	60.00	1	30.00	1.00	0.15	4.50			
	60.00	90.00	1	30.00	1.00	0.15	4.50			
	90.00	120.00	1	30.00	1.00	0.15	4.50			
	120.00	150.00	1	30.00	1.00	0.15	4.50			
	150.00	180.00	1	30.00	1.00	0.15	4.50			
	180.00	210.00	1	30.00	1.00	0.15	4.50			
	210.00	234.20	1	24.20	1.00	0.15	3.63			
	Sainagar 1st main east side (W0797)									
	0.00	30.00	1	30.00	1.00	0.15	4.50			
	30.00	49.40	1	19.40	1.00	0.15	2.91			
	18.3m old drain									
	79.40	109.40	1	30.00	1.00	0.15	4.50			
	109.40	139.40	1	30.00	1.00	0.15	4.50			
	139.40	169.40	1	30.00	1.00	0.15	4.50			
	169.40	199.40	1	30.00	1.00	0.15	4.50			
	199.40	207.40	1	8.00	1.00	0.15	1.20			
	cross road north side (Near sai baba temple)									
	0.00	13.50	1	13.50	1.00	0.15	2.03			
	cross road south side (Near sai baba temple)									
	0.00	25.30	1	25.30	1.00	0.15	3.80			
	BHEL Layout 6th cross east side W0835 (from dodbettahalli main road)									
	0.00	30.00	1	30.00	1.00	0.15	4.50			
	30.00	60.00	1	30.00	1.00	0.15	4.50			
	60.00	90.00	1	30.00	1.00	0.15	4.50			
	90.00	107.00	1	17.00	1.00	0.15	2.55			
	BHEL Layout 6th cross west side W0835 (from cross road)									
	0.00	30.00	1	30.00	1.00	0.15	4.50			

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
	30.00	60.00	1	30.00	1.00	0.15	4.50			
	60.00	90.00	1	30.00	1.00	0.15	4.50			
	90.00	107.00	1	17.00	1.00	0.15	2.55			
~~Brundavan~~ Chowdappa layout 1st cross east side (from athena public school)										
	0.00	13.00	1	13.00	1.00	0.15	1.95			
For RCC DRAIN WALL										
Sainagar 1st main west side (W0797)										
	0.00	30.00	2	30.00	0.15	0.60	5.40			
	30.00	60.00	2	30.00	0.15	0.60	5.40			
	60.00	90.00	2	30.00	0.15	0.59	5.31			
	90.00	120.00	2	30.00	0.15	0.60	5.40			
	120.00	150.00	2	30.00	0.15	0.59	5.31			
	150.00	180.00	2	30.00	0.15	0.59	5.31			
	180.00	210.00	2	30.00	0.15	0.61	5.49			
	210.00	234.20	2	24.20	0.15	0.60	4.36			
Sainagar 1st main east side (W0797)										
	0.00	30.00	2	30.00	0.15	0.60	5.40			
	30.00	49.40	2	19.40	0.15	0.59	3.43			
	18.3 old drain									
	79.40	109.40	2	30.00	0.15	0.60	5.40			
	109.40	139.40	2	30.00	0.15	0.59	5.31			
	139.40	169.40	2	30.00	0.15	0.61	5.49			
	169.40	199.40	2	30.00	0.15	0.60	5.40			
	199.40	207.40	2	8.00	0.15	0.58	1.39			
cross road north side (Near sai baba temple)										
	0.00	13.50	2	13.50	0.15	0.59	2.39			
cross road south side (Near sai baba temple)										
	0.00	25.30	2	25.30	0.15	0.59	4.48			
BHEL Layout 6th cross east side W0835 (from dodbettahalli main road)										
	0.00	30.00	2	30.00	0.15	0.60	5.40			
	30.00	60.00	2	30.00	0.15	0.59	5.31			
	60.00	90.00	2	30.00	0.15	0.61	5.49			
	90.00	107.00	2	17.00	0.15	0.59	3.01			
BHEL Layout 6th cross west side W0835 (from cross road)										
	0.00	30.00	2	30.00	0.15	0.60	5.40			
	30.00	60.00	2	30.00	0.15	0.59	5.31			
	60.00	90.00	2	30.00	0.15	0.61	5.49			
	90.00	107.00	2	17.00	0.15	0.59	3.01			

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
Brundavan layout 1st cross east side (from athena public school)									
	0.00	13.00	2	13.00	0.15	0.61	2.38			
For RCC CULVERT RAFT									
	0.00	7.30	1	7.30	1.40	0.25	2.56			
For RCC CULVERT WALL									
	0.00	7.30	2	7.30	0.25	0.40	1.46			
Total Qty Work Done							227.09	Cum		
Qty Payable in this bill							227.09	Cum		
Qty Considered							227.09	Cum	7070.20	1605582.00

Contractor

Assistant Engineer
Ward-3

24/12/2019

VSR CIVIL INFRA PVT. LTD. BANGALORE

Project Management Consultants

24/12/2019

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:Asphalting to roads at Jothinagara and Muniswamappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Date of Measurement:- 25/12/2019

Detailed Measurements

Item No:	Description of item	NO	L (m)	B (m)	D (m)	QTY	unit	Rate	Amount
1	KSRRB300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods								
					Present Qty	706.88	Cum	211.79	149710.00
2	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per the specification								
					Present Qty	126.59	Cum	4479.56	567076.00
3	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in postion, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members w								
					Present Qty	13.76	Tn	72326.98	995209.00
4	Providing and laying plain/reinforced cement concrete for side drains wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs with 29mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregate at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications.								
					Present Qty	227.09	Cum	7070.20	1605582.00

Contractor

Assistant Engineer
Ward-3

25/12/2019

VSR CIVIL INFRA PVT. LTD. BANGALORE

Project Management Consultants

25/12/2019

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 16/1/2020

First & Part Bill

Name of work:-Asphalting to roads at Jothinagara and Muniswamappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Item No:	5								
Item Name:	Supplying and fixing precast reinforced concrete slab 10cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mm C/c both ways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges , labour charges inclusive of cost of								
SLNO	CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
	For RCC DRAIN RAFT									
	Sainagar 1st main west side (WO797)									
	0.00	23.20	1	23.20	0.90	-	20.88			
	23.20	43.20	1	20.00	BS SLAB					
	43.20	73.20	1	30.00	0.90	-	27.00			
	73.20	103.20	1	30.00	0.90	-	27.00			
	103.20	106.70	1	3.50	0.90	-	3.15			
	106.70	119.20	1	12.50	0.90	-	11.25			
	119.20	149.20	1	30.00	0.90	-	27.00			
	149.20	179.20	1	30.00	0.90	-	27.00			
	179.20	182.90	1	3.70	0.90	-	3.33			
	182.90	190.20	1	7.30	0.90	-	6.57			
	190.20	220.20	1	30.00	0.90	-	27.00			
	220.20	234.20	1	14.00	0.90	-	12.60			
	Sainagar 1st main east side (WO797)									
	0.00	30.00	1	30.00	0.90	-	27.00			
	30.00	49.40	1	19.40	0.90	-	17.46			
	18.3m old drain									
	79.40	109.40	1	30.00	0.90	-	27.00			
	109.40	139.40	1	30.00	0.90	-	27.00			
	139.40	169.40	1	30.00	0.90	-	27.00			
	169.40	199.40	1	30.00	0.90	-	27.00			
	199.40	207.40	1	8.00	0.90	-	7.20			
	cross road north side (Near sai baba temple)									
	0.00	13.50	1	13.50	0.90	-	12.15			
	cross road south side (Near sai baba temple)									
	0.00	25.30	1	25.30	0.90	-	22.77			
	BHEL Layout 6th cross east side W0835 (from dodbettahalli main road)									
	0.00	30.00	1	30.00	0.90	-	27.00			
	30.00	60.00	1	30.00	0.90	-	27.00			
	60.00	90.00	1	30.00	0.90	-	27.00			

07/02/2020

Executive Engineer
Yelahanka Division
Yelahanka Zone
Bruhat Bangalore Mahanagara Palike
BANGALORE - 560064

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
	90.00	107.00	1	17.00	0.90	-	15.30			
BHEL Layout 6th cross west side W0835 (from cross road)										
	0.00	30.00	1	30.00	0.90	-	27.00			
	30.00	60.00	1	30.00	0.90	-	27.00			
	60.00	90.00	1	30.00	0.90	-	27.00			
	90.00	107.00	1	17.00	0.90	-	15.30			
~~Brundavan~~ Chowdappa layout 1st cross east side (from athena public school)										
	0.00	13.00	1	13.00	0.90	-	11.70			
Total Qty Work Done							591.66	Sqm		
Qty Payable in this bill							591.66	Sqm		
Qty Considered							591.66	Sqm	2337.00	1382709.00

07/02/2020

Executive Engineer
Yelahanka Division
Yelahanka Zone
BANGALORE

Contractor

Assistant Engineer
Ward-3

16/1

VSR CIVIL INFRA PVT. LTD. BANGALORE

Project Management Consultants

16/01/2019

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 20/1/2020

First & Part Bill

Name of work:-Asphalting to roads at Jothinagara and Muniswamappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Item No:	6								
Item Name:	Providing and laying Pre Cast Cover slabs of 250mm thick of mix M20 using graded granite jelly 20mm down size with steel reinforcement, including from work, lift charges, curing and concrete finished surfaces on both side etc. complete and as per drawing and direction of Engineer-in-charge of work (data Rate enclosed)								
For RCC CULVERT SLAB									
SLNO	**CHAINAGE Land Mark**		**NO**	**L (m)**	**B (m)**	**D (m)**	**QTY**	**Unit**	**Rate**	**Amount**
Naidu layout 1st cross road										
	0.00	7.30	1	7.30	1.20	-	8.76			
Total Qty Work Done							8.76	Sqm		
Qty Payable in this bill							8.76	Sqm		
Qty Considered							8.76	Sqm	5418.00	47462.00

Contractor

Assistant Engineer
Ward-3
20/1/2020

Project Management Consultants

20/01/2020

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

VSR CIVIL INFRA PVT LTD. BANGALORE

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 22/1/2020

First & Part Bill

Name of work:-Asphalting to roads at Jothinagara and Muniswamappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Item No:	7
Item Name:	Providing and fixing pre cast solid concrete kerb stones of size 450x200x400 mm made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting ete., complete.

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
	For RCC DRAIN RAFT									
	Sainagar 1st main west side (W0797)									
	0.00	30.00	1	30.00	-	-	30.00			
	30.00	60.00	1	30.00	-	-	30.00			
	60.00	90.00	1	30.00	-	-	30.00			
	90.00	120.00	1	30.00	-	-	30.00			
	120.00	150.00	1	30.00	-	-	30.00			
	150.00	180.00	1	30.00	-	-	30.00			
	180.00	210.00	1	30.00	-	-	30.00			
	210.00	234.20	1	24.20	-	-	24.20			
	Sainagar 1st main east side (W0797)									
	0.00	30.00	1	30.00	-	-	30.00			
	30.00	49.40	1	19.40	-	-	19.40			
	18.3m old drain									
	79.40	109.40	1	30.00	-	-	30.00			
	109.40	139.40	1	30.00	-	-	30.00			
	139.40	169.40	1	30.00	-	-	30.00			
	169.40	199.40	1	30.00	-	-	30.00			
	199.40	207.40	1	8.00	-	-	8.00			
	cross road north side (Near sai baba temple)									
	0.00	13.50	1	13.50	-	-	13.50			
	cross road south side (Near sai baba temple)									
	0.00	25.30	1	25.30	-	-	25.30			
	BHEL Layout 6th cross east side W0835 (from dodbettahalli main road)									
	0.00	30.00	1	30.00	-	-	30.00			
	30.00	60.00	1	30.00	-	-	30.00			
	60.00	90.00	1	30.00	-	-	30.00			
	90.00	107.00	1	17.00	-	-	17.00			
	BHEL Layout 6th cross west side W0835 (from cross road)									
	0.00	30.00	1	30.00	-	-	30.00			

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
	30.00	60.00	1	30.00	-	-	30.00			
	60.00	90.00	1	30.00	-	-	30.00			
	90.00	107.00	1	17.00	-	-	17.00			
						Total Length	664.40			
						Total Qty Work Done	1476.44	No.s		
						Qty Payable in this bill	1476.44	No.s		
						Qty Considered	1476.44	No.s	477.00	704264.00

Contractor

Assistant Engineer
Ward-3

22/1/2020

VSR CIVIL INFRA PVT LTD. BANGALORE

Project Management Consultants

29/01/2020

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 6/2/2020

First & Part Bill

Name of work:-Asphalting to roads at Jothinagara and Muniswamappa layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Item No:	8									
Item Name:	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.									
SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
	For RCC DRAIN RAFT									
	Sainagar 1st main west side (WO797)									
	0.00	30.00	1	30.00	-	0.30	9.00			
	30.00	60.00	1	30.00	-	0.30	9.00			
	60.00	90.00	1	30.00	-	0.30	9.00			
	90.00	120.00	1	30.00	-	0.30	9.00			
	120.00	150.00	1	30.00	-	0.30	9.00			
	150.00	180.00	1	30.00	-	0.30	9.00			
	180.00	210.00	1	30.00	-	0.30	9.00			
	210.00	234.20	1	24.20	-	0.30	7.26			
	Sainagar 1st main east side (WO797)									
	0.00	30.00	1	30.00	-	0.30	9.00			
	30.00	49.40	1	19.40	-	0.30	5.82			
	18.3m old drain									
	79.40	109.40	1	30.00	-	0.30	9.00			
	109.40	139.40	1	30.00	-	0.30	9.00			
	139.40	169.40	1	30.00	-	0.30	9.00			
	169.40	199.40	1	30.00	-	0.30	9.00			
	199.40	207.40	1	8.00	-	0.30	2.40			
	cross road north side (Near sai baba temple)									
	0.00	13.50	1	13.50	-	0.30	4.05			
	cross road south side (Near sai baba temple)									
	0.00	25.30	1	25.30	-	0.30	7.59			
	BHEL Layout 6th cross east side W0835 (from dodbettahalli main road)									
	0.00	30.00	1	30.00	-	0.30	9.00			
	30.00	60.00	1	30.00	-	0.30	9.00			
	60.00	90.00	1	30.00	-	0.30	9.00			
	90.00	107.00	1	17.00	-	0.30	5.10			
	BHEL Layout 6th cross west side W0835 (from cross road)									
	0.00	30.00	1	30.00	-	0.30	9.00			
	30.00	60.00	1	30.00	-	0.30	9.00			

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	Unit	Rate	Amount
	60.00	90.00	1	30.00	-	0.30	9.00			
	90.00	107.00	1	17.00	-	0.30	5.10			
							Total Qty Work Done	199.32	Sqm	
							Qty Payable in this bill	199.32	Sqm	
							Qty Considered	199.32	Sqm	84.80	16902.00
									Sub Total	5468914.00
									GST 12%	656270.00
									KRIDL 4%	218757.00
									GRAND TOTAL	6343941.00

Contractor

Assistant Engineer
Ward-3

6/2/2020

VSR CIVIL INFRA PVT. LTD. BANGALORE

Project Management Consultants

GAFC

06/02/2020

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division